

Pre Shipment Quality Inspection Checklist

KS-QC-2026-V1.1 | 29 September 2026 | Brand v1.4

Document Ref	KS-QC-2026-V1.1
Version / Issue Date	V1.1 29 September 2026
Inspection Stage	Final pre-shipment inspection
Related Specification	KS-PTS-2026-V1.2 + approved project documents
Record Status	Blank controlled master - complete one record per Serial Number

RELEASE RULE Any identity, safety, structural, missing-part or functional failure places the unit on HOLD. Rework must be reinspected and evidenced before authorized release.

1. Unit and Order Identification

Customer / Distributor	_____
Project / Destination	_____
PO / PI Number	_____
Model / Series	_____
Serial Number	_____
Quantity in Order / Unit No.	_____ total Unit _____ of _____
Use Classification	Residential [] Commercial []
Drawing / BOM Revision	Drawing _____ BOM _____ Technical Freeze _____
Inspection Date / Location	_____
Inspector / Organization	_____

2. Result Codes and Inspection Rules

Code	Meaning	Required Action
P	PASS	Requirement verified and evidence/reference recorded where required.
F	FAIL	Nonconformity; record NCR number. Unit cannot be released until disposition and reinspection.
N/A	NOT APPLICABLE	Item is outside the approved configuration; inspector initials required.

Code	Meaning	Required Action
H	HOLD	Evidence, approval or test is incomplete. Unit remains blocked from shipment.

SAMPLING This checklist is written for 100% final inspection of each completed unit. Supplier batch tests may support component/material evidence but do not replace unit-level identity, appearance, functional and packaging checks.

3. Test Equipment

Equipment	ID / Serial	Calibration / Verification Due	Used For
Tape / steel rule	_____	_____	Dimensions
Caliper / thickness gauge	_____	_____	Material / openings
Level / square	_____	_____	Frame alignment
Multimeter / earth tester	_____	_____	Electrical tests
Insulation resistance tester	_____	_____	Electrical tests
Pressure / leak test equipment	_____	_____	Plumbing / gas scope
Scale / weighing device	_____	_____	Gross / net weight
Other	_____	_____	_____

4. Inspection Checklist

Material verification follows the approved project BOM and drawings. Different components use different materials according to structural, functional and environmental requirements. The complete product is not made entirely from stainless steel. For applicable stainless-steel components, 304 is the standard option; 316 options are recommended for coastal and high-corrosion environments, subject to project confirmation. Final component materials, grades and construction shall be confirmed in the approved project BOM and drawings.

A. Document and Identity Control

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
A01	PO / PI matches inspection unit	PO/PI number, customer, model and quantity match the inspection file.	P ☐ F ☐ N/A ☐ H ☐	_____
A02	Approved drawing revision	Current approved drawing revision is available and matches the unit.	P ☐ F ☐ N/A ☐ H ☐	_____
A03	Approved BOM revision	Current approved BOM revision is available; substitutions are authorized.	P ☐ F ☐ N/A ☐ H ☐	_____

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
A04	Technical Freeze Sheet	Signed/approved freeze record is present; open TBC items are closed or accepted.	P ☐ F ☐ N/A ☐ H ☐	_____
A05	Serial Number	Unique serial number is assigned, legible and consistent across unit, QC and packing records.	P ☐ F ☐ N/A ☐ H ☐	_____
A06	Model / use classification	Model/series and residential/commercial classification are correct.	P ☐ F ☐ N/A ☐ H ☐	_____

B. Incoming Material and Traceability

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
B01	Worktop material evidence	Supplier material certificate/declaration matches the ordered material grade (304 or 316 where specified), component and applicable batch.	P ☐ F ☐ N/A ☐ H ☐	_____
B02	Worktop thickness	Selected 6/8/10 mm thickness matches BOM and measured record.	P ☐ F ☐ N/A ☐ H ☐	_____
B03	Structural frame material	Structural frame material, grade and corrosion protection match the approved BOM; material evidence or approved supplier record is available.	P ☐ F ☐ N/A ☐ H ☐	_____
B04	Panel material system	Material, finish and batch match approved BOM/sample.	P ☐ F ☐ N/A ☐ H ☐	_____
B05	Cabinet and core construction	Cabinet body, doors and any core/fill construction match the approved BOM; verify specified materials and locations.	P ☐ F ☐ N/A ☐ H ☐	_____
B06	Fasteners / hardware	Specified type, finish and quantities are present; no unapproved mixed hardware.	P ☐ F ☐ N/A ☐ H ☐	_____
B07	Electrical components	Make/model/rating match approved electrical schedule and BOM.	P ☐ F ☐ N/A ☐ H ☐	_____
B08	Appliance identification	Make, model, serial and certification documents match order requirements.	P ☐ F ☐ N/A ☐ H ☐	_____

C. Dimensions and Structural Workmanship

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
C01	Overall L x W x H	Measured dimensions conform to approved drawing and project tolerances.	P ☐ F ☐ N/A ☐ H ☐	_____
C02	Squareness / level	Frame is stable, square and level; no rocking or distortion.	P ☐ F ☐ N/A ☐ H ☐	_____

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
C03	Critical openings / cut-outs	Sink, appliance, service and fixing openings match approved drawing.	P ☐ F ☐ N/A ☐ H ☐	_____
C04	Frame members	Section locations, joints and reinforcements match drawing; no missing members.	P ☐ F ☐ N/A ☐ H ☐	_____
C05	Weld quality	No cracks, burn-through, incomplete weld, sharp spatter or unapproved repair.	P ☐ F ☐ N/A ☐ H ☐	_____
C06	Fastener security	Fasteners are complete, seated and secured; torque evidence where specified.	P ☐ F ☐ N/A ☐ H ☐	_____
C07	Anchoring points	Quantity, location and access match approved installation drawing.	P ☐ F ☐ N/A ☐ H ☐	_____
C08	Sharp edges / burrs	No accessible hazardous edges, burrs or unfinished cut surfaces.	P ☐ F ☐ N/A ☐ H ☐	_____

D. Panels, Cabinetry and Surface Finish

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
D01	Exterior panel identity	Correct material, color code, gloss and orientation per approved sample.	P ☐ F ☐ N/A ☐ H ☐	_____
D02	Finish condition	No peeling, blistering, exposed substrate, unacceptable scratch, dent or contamination.	P ☐ F ☐ N/A ☐ H ☐	_____
D03	Panel gaps / flushness	Gaps and flushness are consistent and within approved tolerance.	P ☐ F ☐ N/A ☐ H ☐	_____
D04	Doors / drawers	Aligned; full travel without rubbing; positive close/latch; consistent gaps.	P ☐ F ☐ N/A ☐ H ☐	_____
D05	Hinges / slides / handles	Correct hardware installed, secure and operating smoothly.	P ☐ F ☐ N/A ☐ H ☐	_____
D06	Shelves / storage	Correct quantity and location; secure and free from sharp edges.	P ☐ F ☐ N/A ☐ H ☐	_____
D07	Internal cleanliness	Cabinets are clean, dry and free of swarf, debris, odor or loose items.	P ☐ F ☐ N/A ☐ H ☐	_____
D08	Sealant / gasket	Continuous and neat where specified; no gaps, contamination or unapproved material.	P ☐ F ☐ N/A ☐ H ☐	_____

E. Countertop and Sink

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
E01	Official texture	Sand Time / Floating Light / Cracked Realm / Mystic Engrave / Infinity matches order.	P [] F [] N/A [] H []	_____
E02	Texture direction / uniformity	Direction and appearance match approved sample across visible areas.	P [] F [] N/A [] H []	_____
E03	Surface condition	No cracks, dents, deep scratches, stains, embedded contamination or visible repair.	P [] F [] N/A [] H []	_____
E04	Edges / corners	Correct edge profile and radius; smooth, safe and dimensionally correct.	P [] F [] N/A [] H []	_____
E05	Worktop alignment	Level and supported; joints/abutments fit without unacceptable gap or step.	P [] F [] N/A [] H []	_____
E06	Sink identity / fit	Correct sink, waste fitting, faucet and accessories installed per BOM.	P [] F [] N/A [] H []	_____
E07	Sink / worktop leak test	No leakage at basin, waste, faucet or sealed interfaces during recorded test.	P [] F [] N/A [] H []	_____
E08	Protective film	Applied cleanly where specified; removable without residue; labels do not damage finish.	P [] F [] N/A [] H []	_____

F. Canopy, Shutter and Mechanical Functions

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
F01	Mechanism identity	Manual/electric lift/roller shutter system matches model and BOM.	P [] F [] N/A [] H []	_____
F02	Alignment and travel	Full travel without binding, impact, abnormal play or interference.	P [] F [] N/A [] H []	_____
F03	Open position	Mechanism reaches and safely retains the approved open/service position.	P [] F [] N/A [] H []	_____
F04	Closed position	Closes evenly and secures as designed; no exposed shipping gap or obstruction.	P [] F [] N/A [] H []	_____
F05	Actuator / motor data	Make/model, voltage, stroke/load/rating match approved schedule.	P [] F [] N/A [] H []	_____
F06	Limit operation	End limits stop travel correctly; no continued loading or abnormal noise.	P [] F [] N/A [] H []	_____
F07	Controls / remote	All controls and remotes work; labels and operating direction are correct.	P [] F [] N/A [] H []	_____

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
F08	Cycle test	Complete specified number of open/close cycles; record count and result.	P ☐ F ☐ N/A ☐ H ☐	_____
F09	Safety provisions	Approved guards, warnings, interlocks or emergency/manual release are present.	P ☐ F ☐ N/A ☐ H ☐	_____

G. Electrical and Lighting

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
G01	Electrical rating	Voltage, frequency, phase and maximum load match project schedule and nameplate.	P ☐ F ☐ N/A ☐ H ☐	_____
G02	Distribution / protection	Correct enclosure and protective devices installed, labeled and secured.	P ☐ F ☐ N/A ☐ H ☐	_____
G03	Cable and terminal workmanship	Correct routing, size, glands, strain relief and terminations; no exposed copper.	P ☐ F ☐ N/A ☐ H ☐	_____
G04	Earthing / bonding	Protective-earth path and bonding points installed and visually secure.	P ☐ F ☐ N/A ☐ H ☐	_____
G05	Protective-earth continuity	Measured result meets approved test limit; instrument and value recorded.	P ☐ F ☐ N/A ☐ H ☐	_____
G06	Insulation resistance	Measured result meets approved test limit; instrument and value recorded.	P ☐ F ☐ N/A ☐ H ☐	_____
G07	RCD/GFCI/RCBO function	Device test performed where fitted; rating and result recorded.	P ☐ F ☐ N/A ☐ H ☐	_____
G08	Sockets / track system	Correct type, quantity, orientation and covers; functional check passed.	P ☐ F ☐ N/A ☐ H ☐	_____
G09	Recessed lighting	All lamps illuminate evenly; correct color temperature and switching.	P ☐ F ☐ N/A ☐ H ☐	_____
G10	LED ambient lighting	Complete illumination and dimming/control function; no flicker or exposed wiring.	P ☐ F ☐ N/A ☐ H ☐	_____
G11	Labeling	Electrical ratings, circuits, switches and warnings are legible and destination-appropriate.	P ☐ F ☐ N/A ☐ H ☐	_____

H. Plumbing, Drainage and Gas Interfaces

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
H01	Water connections	Correct size/location and capped/protected for shipment.	P ☐ F ☐ N/A ☐ H ☐	_____
H02	Internal pipework	Secure, supported, unkinked and separated from heat/electrical hazards.	P ☐ F ☐ N/A ☐ H ☐	_____
H03	Pressure / leak test	Specified test completed with no visible pressure loss or leakage; data recorded.	P ☐ F ☐ N/A ☐ H ☐	_____
H04	Drainage	Waste, trap and outlet fitted as specified; free drainage and no leakage.	P ☐ F ☐ N/A ☐ H ☐	_____
H05	Gas appliance identity	Fuel type and appliance model match approved order and destination.	P ☐ F ☐ N/A ☐ H ☐	_____
H06	Gas connections	Specified components installed and protected; no unapproved fittings.	P ☐ F ☐ N/A ☐ H ☐	_____
H07	Gas test / limitation	Factory test completed only to approved scope; local commissioning requirement labeled.	P ☐ F ☐ N/A ☐ H ☐	_____

I. Appliances and Integrated Equipment

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
I01	Grill / cooktop	Correct model and quantity; secure fit; controls and ignition/function test passed where permitted.	P ☐ F ☐ N/A ☐ H ☐	_____
I02	Range hood	Correct model, secure mounting, lighting/fan speeds functional; duct interface protected.	P ☐ F ☐ N/A ☐ H ☐	_____
I03	Refrigerator	Correct model, secure fit, door clearance and power-up function checked.	P ☐ F ☐ N/A ☐ H ☐	_____
I04	Display / TV	Correct model/size, secure mount, power/control function and protection for shipment.	P ☐ F ☐ N/A ☐ H ☐	_____
I05	Audio / optional devices	Correct equipment fitted; power/control function and accessories verified.	P ☐ F ☐ N/A ☐ H ☐	_____
I06	Manuals / warranties	Manufacturer manuals, warranty documents and included accessories are complete.	P ☐ F ☐ N/A ☐ H ☐	_____
I07	Service access / ventilation	Required clearances and access are maintained; vents are unobstructed.	P ☐ F ☐ N/A ☐ H ☐	_____

J. Final Appearance, Cleaning and Completeness

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
J01	Overall appearance	Matches approved sample/render intent and configuration; no obvious asymmetry or damage.	P ☐ F ☐ N/A ☐ H ☐	_____
J02	Final cleaning	All visible and internal surfaces clean, dry and free of dust, grease, adhesive or swarf.	P ☐ F ☐ N/A ☐ H ☐	_____
J03	Protective treatment	Approved surface protection applied without trapping contaminants.	P ☐ F ☐ N/A ☐ H ☐	_____
J04	Loose parts	All loose parts counted, bagged, labeled and tied to packing list.	P ☐ F ☐ N/A ☐ H ☐	_____
J05	Keys / remotes	Correct quantity, batteries/accessories and identification provided.	P ☐ F ☐ N/A ☐ H ☐	_____
J06	Nameplate / serial label	Legible, durable, correctly located and consistent with documents.	P ☐ F ☐ N/A ☐ H ☐	_____

K. Packaging and Shipping Release

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
K01	Moving parts restrained	Doors, drawers, canopy/shutter and equipment locked/braced for transport.	P ☐ F ☐ N/A ☐ H ☐	_____
K02	Surface protection	Stainless, panels, corners, glass/screens and projecting parts adequately protected.	P ☐ F ☐ N/A ☐ H ☐	_____
K03	Moisture protection	Product is dry; moisture barrier/desiccant used where specified.	P ☐ F ☐ N/A ☐ H ☐	_____
K04	Internal restraint	Accessories and appliances cannot shift, abrade or impact during transit.	P ☐ F ☐ N/A ☐ H ☐	_____
K05	Outer packaging / crate	Specified export packaging complete and structurally suitable for handling mode.	P ☐ F ☐ N/A ☐ H ☐	_____
K06	Wood compliance	ISPM 15 mark/document available where applicable to destination and packaging.	P ☐ F ☐ N/A ☐ H ☐	_____
K07	Shipping marks	PO, model, serial, case number, destination and handling marks are correct.	P ☐ F ☐ N/A ☐ H ☐	_____
K08	Measured packed dimensions	Actual L x W x H recorded after final packaging.	P ☐ F ☐ N/A ☐ H ☐	_____
K09	Measured weight	Actual gross/net weight recorded; weighing method/equipment identified.	P ☐ F ☐ N/A ☐ H ☐	_____

ID	Inspection Item	Acceptance Criteria / Reference	Result	Evidence / NCR
K10	Packing list	Package count and all components/accessories match final packing list.	P [] F [] N/A [] H []	_____
K11	Photo record	Pre-pack, protection, closed package, labels and loading photos are complete.	P [] F [] N/A [] H []	_____

5. Measured Data and Functional Test Record

Characteristic	Specified / Drawing Value	Measured Result	Status / Notes
Overall length	_____ mm	_____ mm	_____
Overall width	_____ mm	_____ mm	_____
Overall height	_____ mm	_____ mm	_____
Worktop thickness	6 / 8 / 10 mm	_____ mm	_____
Critical opening 1	_____ mm	_____ mm	_____
Critical opening 2	_____ mm	_____ mm	_____
Canopy/shutter cycles	_____ cycles	_____ cycles	_____
Supply voltage/frequency	_____	_____	_____
Protective-earth continuity	Limit: _____	Result: _____	Instrument: _____
Insulation resistance	Limit: _____	Result: _____	Instrument: _____
RCD/GFCI/RCBO test	Rating: _____	Result: _____	_____
Water/plumbing test	Method/limit: _____	Result: _____	_____
Gas test (if in scope)	Method/limit: _____	Result: _____	_____
Net weight	Reference: _____	Actual: _____ kg	_____
Packed L x W x H	Reference: _____	Actual: _____	_____
Gross weight	Reference: _____	Actual: _____ kg	_____

6. Appliance and Component Identification

Component	Manufacturer / Model	Serial / Rating	Certificate / Manual Ref
Lift actuator / shutter motor	_____	_____	_____
Grill / gas appliance	_____	_____	_____
Induction cooktop	_____	_____	_____
Range hood	_____	_____	_____
Refrigerator	_____	_____	_____
Display / TV	_____	_____	_____
Lighting driver / controller	_____	_____	_____
Protective device / distribution	_____	_____	_____
Other	_____	_____	_____

7. Photo and Evidence Index

Photo / File No.	Required View / Evidence	Captured	Remarks
01	Front - unit open / operating mode	Yes []	_____
02	Front - unit closed / protected mode	Yes []	_____
03	Rear and both sides	Yes []	_____
04	Top / countertop texture and sink	Yes []	_____
05	Interior cabinets and storage	Yes []	_____
06	Frame / underside / anchoring points	Yes []	_____
07	Nameplate and Serial Number	Yes []	_____
08	Material labels / certificates	Yes []	_____
09	Critical dimension measurements	Yes []	_____
10	Electrical test readings / setup	Yes []	_____
11	Water/gas test setup if applicable	Yes []	_____
12	Canopy/shutter function video	Yes []	_____
13	Appliance labels and function	Yes []	_____

Photo / File No.	Required View / Evidence	Captured	Remarks
14	Accessories / loose parts	Yes []	_____
15	Protection before outer packaging	Yes []	_____
16	Final package and shipping marks	Yes []	_____
17	Loading / container restraint	Yes []	_____

8. Nonconformity and Reinspection Log

NCR No.	Requirement / Defect	Disposition / Corrective Action	Reinspection Result / Date
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

NCR CONTROL Use a separate NCR/corrective-action record where the space above is insufficient. Record the approved disposition, responsible person, completion evidence and reinspection. A concession/deviation requires written authorization by the appropriate KAISTEEL and customer authority.

9. Final Release Decision

Decision	Select One	Conditions / Reference
PASS - Released for packing/shipment	[]	All required checks pass and evidence is complete.
CONDITIONAL ACCEPTANCE	[]	Written concession/deviation reference: _____
HOLD - Not released	[]	Open NCR / missing evidence: _____
REJECT / REWORK	[]	Reinspection required after corrective action.

Checklist summary	Pass: _____ Fail: _____ N/A: _____ Hold: _____
Open NCR count	_____ NCR references: _____
Final remarks	_____ _____

10. Authorization

Role	Name / Organization	Signature	Date
QC Inspector	_____	_____	_____
Factory Representative	_____	_____	_____
KAISTEEL Release Authority	_____	_____	_____
Third-Party / Customer Witness (if required)	_____	_____	_____

11. Shipment Release Record

Serial Number / Package No.	_____ / _____
Actual packed L x W x H	_____
Actual gross / net weight	_____ kg / _____ kg
Container / Seal No.	_____ / _____
Booking / B/L Reference	_____
Release Date / Time	_____

12. Controlled Record Package

Record	Attached / Reference	Record	Attached / Reference
Completed QC checklist	[] _____	Approved drawing / BOM	[] _____
Photo / video evidence	[] _____	Electrical / leak test data	[] _____
Material evidence	[] _____	Appliance certificates/manuals	[] _____
NCR and reinspection	[] _____	Packing list / shipping marks	[] _____

RECORD RETENTION KAISTEEL shall retain the completed checklist and linked evidence under the Serial Number and PO/PI reference. Electronic files should use a controlled folder name and must not be overwritten by later units or revisions.